Estimate QC Summary

Demo estimate (fictional, imported from CSV)

Preliminary quality-control review comparing estimate entries with recorded inspection evidence. Confirmed arithmetic errors are listed separately from potential concerns. Potential concerns are prompts for review only - FieldShield does not make coverage decisions, approve or deny claims, determine settlement amounts, or prescribe repairs.

Summary

Measure	Count
Estimate lines	8
Active findings	10
Confirmed arithmetic errors	1
Potential concerns	9
Status: Open	8
Status: Reviewed	1
Status: Resolved	0
Status: Not applicable	0
Status: Requires follow-up	1
Findings no longer reproduced (kept for record)	0
Last QC run	10/13/2026, 12:20:01 AM

Confirmed arithmetic errors

Finding	Why it was generated	Status	Note
Arithmetic error - Line 2: Laminated comp. shingle roofing - w/out felt	Quantity × unit price = 26 × 268 = 6,968, but the line total is 6,868 (difference -100).	Requires follow-up	

Potential concerns requiring review

Rule	Finding	Why it was generated	Status	Note
Potential duplicate	Potential duplicate - "Paint the walls - two coats"	2 lines share the same description, unit and location (6, 7). They may be intentional (e.g. separate layers) - confirm whether each is needed.	Reviewed	
Missing dimensions	Missing dimensions - Line 1: Remove laminated comp. shingle roofing	This quantity cannot be compared with recorded measurements because 1 roof plane(s) are missing dimensions, so the measured total may be understated.	Open	
Missing dimensions	Missing dimensions - Line 2: Laminated comp. shingle roofing - w/out felt	This quantity cannot be compared with recorded measurements because 1 roof plane(s) are missing dimensions, so the measured total may be understated.	Open	
Quantity discrepancy	Quantity differs from measurements - Line 2: Laminated comp. shingle roofing - w/out felt	Estimate quantity 26 SQ vs measured roof area (allowing up to the 15% waste scenario) 20.1 SQ (+29.4%). Review range used: 19.7-23.32 SQ. This may reflect waste, scope choices, or a measurement gap - it is not an error by itself.	Open	
Quantity discrepancy	Quantity differs from measurements - Line 6: Paint the walls - two coats	Estimate quantity 460 SF vs Kitchen adjusted wall area 382 SF (+20.4%). Review range used: 343.8-420.2 SF. This may reflect waste, scope choices, or a measurement gap - it is not an error by itself.	Open	
Quantity discrepancy	Quantity differs from measurements - Line 7: Paint the walls - two coats	Estimate quantity 460 SF vs Kitchen adjusted wall area 382 SF (+20.4%). Review range used: 343.8-420.2 SF. This may reflect waste, scope choices, or a measurement gap - it is not an error by itself.	Open	
Insufficient documentation	Insufficiently documented - Line 8: Carpet - Living room	Main dwelling > Living room (Level 1) has no photographs recorded to support this line.	Open	

Rule	Finding	Why it was generated	Status	Note
Scope decision needed	Observation requires a scope decision - Main dwelling > Rear elevation	Damage was recorded ("Rear gutter has multiple dents along the front face.") but no estimate line is linked to this area. Decide whether it is in scope, out of scope, or needs follow-up.	Open	
Scope decision needed	Observation requires a scope decision - Main dwelling > Right elevation	Damage was recorded ("Window screen on right elevation has a small tear near the lower corner.") but no estimate line is linked to this area. Decide whether it is in scope, out of scope, or needs follow-up.	Open	

Estimate lines reviewed

Line	Description	Qty	Unit	Unit price	Total	Area
1	Remove laminated comp. shingle roofing	20.1	SQ	62	1246.2	Main dwelling > Roof
2	Laminated comp. shingle roofing - w/out felt	26	SQ	268	6868	Main dwelling > Roof
3	Drip edge	170	LF	3.1	527	Main dwelling > Roof
4	Hip / Ridge cap - composition shingles	66	LF	8.25	544.5	Main dwelling > Roof
5	Drywall - ceiling - hung taped floated	168	SF	2.85	478.8	Main dwelling > Kitchen (Level 1)
6	Paint the walls - two coats	460	SF	1.05	483	Main dwelling > Kitchen (Level 1)
7	Paint the walls - two coats	460	SF	1.05	483	Main dwelling > Kitchen (Level 1)
8	Carpet - Living room	280	SF	4.25	1190	Main dwelling > Living room (Level 1)